



# Pleasant Ridge Road at Wilson Road Sidewalk Project

**Project Description:** This project consists of the construction of approximately 1,550 linear feet of new sidewalk, curb cuts, and any necessary drainage and grading work along the north side of Pleasant Ridge Road to eliminate a gap in the sidewalk between Wilson Road and Interstate 640.



## Schedule:

Bid Opening: January 18, 2017

Notice to Proceed: July 31, 2017

Contract Completion Date: January 20, 2018

**Construction Complete - February 2018**

**Current Contract Price:** \$ 688,458

**Engineering Department April 2018 Status:** The project is complete.

**Project Designer:** Barge Design Solutions, Inc.

**Construction Contractor:** Adams Contracting, LLC

**City of Knoxville Contact**

**Construction Engineer:** Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE  
Madeline Rogero, Mayor

James R. Hagerman, PE  
Director of Engineering