



Suttree Landing Park Roadway Improvements Phase 1A Project

Project Description: This project consists of new roadway construction north of Langford Avenue between Barber Street and Foggy Bottom Street with new asphalt pavement, concrete sidewalk, concrete curb, landscaping, rip-rap, tree plantings and irrigation, decorative street lighting, site furnishings, pavement markings, waterline, sewer and underground electrical utility construction.



Schedule:

Bid Opening: June 5, 2014
Notice to Proceed: September 22, 2014
Contract Completion Date: March 30, 2017

Current Contract Price: \$ 3,246,294

Engineering Department May 2019 Status: The project is substantially complete. The contractor is working on punch list items.

Project Designer: Cannon & Cannon, Inc.
Construction Contractor: Charles Blalock & Sons, Inc.

City of Knoxville Contact
Construction Engineer: Shawn Fitzpatrick, PE (865) 215-6100

