



2012 ADA Curb Cut Program

Project Description: Project will install approximately 369 curb cuts at intersections with existing sidewalks that are scheduled to be resurfaced in the next five years. Additionally, approximately 277 existing curb cuts will be upgraded to include tactile warning systems as required by the Americans with Disabilities Act.



**E. Caldwell Avenue at Cornelia Street
Before Construction**



**E. Caldwell Avenue at Cornelia Street
After Construction**

Schedule:

Bid Opening: December 13, 2011

Notice to Proceed: March 5, 2012

Contract Completion Date: November 30, 2012

Current Contract Price: \$ 586,249

January 2013 Status: The project is complete.

Project Designer: City of Knoxville

Construction Contractor: Design & Construction Services, Inc.

City of Knoxville Contact

Construction Engineer: Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Madeline Rogero, Mayor

Christi Branscom
Director of Public Works

James R. Hagerman, PE
Director of Engineering

Stephen J. King, PE
Deputy Director of Engineering